

Cornell Tech Campus Site Activity Three Week Look Ahead

Monday, March 9, 2020	Last Week					This Week					Next Week					3 Weeks Out					Status Percentage Complete	Notes / Resources	
	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F			
Barr & Barr: Verizon Executive Education Center	2	3	4	5	6	9	10	11	12	13	16	17	18	19	20	23	24	25	26	27			
HVAC - Duct Install - MER's - Floors 2 & 3																							
HVAC - Duct Install - Modifications at South BO Rooms																							
HVAC - Hydronic Piping Install - Floors Mezz & Ground																							
HVAC - AHU 2 & 3 Setting, Connection																							
HVAC - Chiller & ERV Connections																							
HVAC - Duct & Pipe Insulation - Throughout																							
Plumbing - Fixture Install and Connection																							
Plumbing - 4th Floor Drains																							
Electrical - Conduit & Back Box Install																							
Electrical - Gear/Panel Delivery & Install																							
Electrical - Wire Pull																							
Electrical - Light Fixture & Driver Install																							
Fire Alarm - Wire Pull & Back Box Install																							
AV/ Security - Wire Pull																							
Controls - Wire Pull & Device Install																							
Carpentry - Exterior Soffit Framing & Dens Glass																							
Carpentry - Hardware Install Throughout																							
Carpentry - Tape & Spackle - All Floors																							
Carpentry - Black Iron & Grid Install - Ground Floor																							
Carpentry - 9Wood Ceiling Install - Main Lobby																							
Carpentry - Soffit & Ceiling Layout & Framing - Event Space																							
Millwork - Window Jambs, Headers, Wood Base																							
Flooring - Epoxy Flooring - Mezz & SG Room																							
Misc. Metals - Stair A Metal Panels																							
Painting - Prime Walls, Doors & Frames																							
Elevator - Install																							
Exterior Soffit - Lath & Stucco																							
Roofing - Permanent Roof																							
Barr & Barr: Site Utilities Project	2	3	4	5	6	9	10	11	12	13	16	17	18	19	20	23	24	25	26	27			
Site Utility ConEd Work																							
CUP Power - VECC																							
Hunter Roberts: Graduate Hotel	2	3	4	5	6	9	10	11	12	13	16	17	18	19	20	23	24	25	26	27			
Testing of mechanical fuel piping and generator																							
Flush testing mechanical risers																							
Toilet accessories install throughout guest rooms																							
Prime walls 5,12,13																							
Cellar fire pump piping and testing																							
19th floor equipment wiring and terminations																							
Sheetrock and framing 1,3,17,18																							
Framing and sheetrock ceilings 17																							
Tape and spackle walls and ceilings 5,12,17																							
Tile bathrooms 12-13																							
Framing and seathing 1st floor storefront and soffits																							
Elevator cab install 1 and 2 cab																							
Hoist glass install																							
18th Floor storefront and Nana wall installation																							

